

Distillation Tower



Boiler



The Distillation Towers from Ricsa Ltd of Queretaro. Mexico have arrived on site. They are presently being insulated and will be lifted into the plant the first week of September.

The Boiler unit has arrived from Saskatoon Boiler Mfg. Co. Ltd. The support structure for the boiler is being erected and installed. The boiler will be lifted into place the first week of September. The operational weight of the boiler is 100 tonnes.

D & F Welding are continuing to install piping and heat exchangers in the Process Building. They will then start installing piping for the Distillation Towers.

Power Comm are wiring motor control centers and switch gear. They are also installing Junction boxes and Control Electrical Cabinetry. Their crew size will be more than double after the September long weekend.

Ducherer Builders have poured the concrete pads for the Grain Storage bins and the Biomass Storage bin. They are also assembling the cooling tower. They are pouring the concrete pads for the structures that hold the conveyor system which will bring the grain from the main terminal to the new Ethanol plant.

Slim's Excavating has done the excavation of the site for the Fire Water Tank. He will be starting on the excavation of the Evaporation Pond.

J & B Concrete Ltd. has started work on the Tank Farm pad. They will be pouring a 20 inch slab of concrete 30 meters by 22 meters to hold the Ethanol Storage Tanks. The tanks are being built in Biggar by AGI Envirotank . There are three 40,000 litre tanks.

There are 80 workers on site.