



North West Bio-Energy Ltd control room with Operator Amanda Leeson and Andrew Ribers of Lakeside Controls.

We are now in the final stages of construction including piping and instrumentation. 35% of Loop Checks have been completed which include confirming operation of controls and equipment back to the DCS system (Distributed Control System). 98% of all of the Pressure Checks and Pipe Hydro tests have been completed. Both water wells have been commissioned and the 700,000 litre Fire Storage tank has been filled. Commissioning of the water lines to the Process Plant has been completed but only domestic water for washrooms is being used right now. The RO and Water Softener Systems have been commissioned but are not in full operation yet.

Deficiency walk downs continue. This includes the confirmation of engineering, construction and the installation of equipment. Deficiencies generated from previous Deficiency Walk downs are about 2/3 complete. Mechanical installation is 98% complete. The Cooling Tower system is filled and circulating. The Air Compressor system has been commissioned and is in operation. 95% of the equipment inspections have been completed ensuring the equipment is ready for operation.

Initial commissioning has started but is in its infancy stage.