



March 4th, 2008 Update

Due to bad weather in the last half of January and most of February the Structural Steel and the Cladding on the Process Building has been slow. Hipperson Construction is now making headway on the building and should have it completed by March 15th.

PowerComm, the electrical contractor has a small crew on site and will have a full crew of 10 men on site by March 17th.

D & F Welding are presently building structural supports stands for the heat exchangers and dryer cyclones.

Ducherer Builders are forming concrete support piers for the dryer drums.

Aim Materials of Regina fabricated and erected centrifuge support stands.

We expect delivery of the a main dryer about March 19th from Ronning Engineering Company Inc of Kansas City.