



May 2<sup>nd</sup> Update

Equipment is arriving daily at the Ethanol Site.

Hipperson Construction are presently working on the second phase of the Process Building. They are erecting the steel framing which will be the Distillation, Motor Control Center, Boiler and Dryer area. The two centrifuges have been installed on their support stands. Hipperson is also completing the sheeting of the roof area of the first phase of the Process Area.

D & F Welding have ten welders working on fabrication of stainless steel and carbon steel piping.

Ducherer Builders are completing the offices in the Maintenance and Process Buildings.

PowerComm electrical contractors are installing light and electrical cables in the Process and Maintenance Buildings.

Simplex-Grinnel the fire protection contractors, are installing the main sprinkler lines in the Process Building.

Aim Material Handling is fabricating a pipe rack to carry the main runs of process piping in the Process Building.

To date the workers on site have worked 35,000 man hours without a lost time injury.

This week there are approximately 64 workers on site.

