



Ethanol Update Oct 26/ 07

Work on the Ethanol Plant has proceeded very well since the last update.

Slim's Excavating has completed the access road and the site grading. MacDonald Fencing has finished the security fence around the site.

D & F Welding are installing the piping and 7 fire hydrants for the Fire Protection System

Hipperson Const. will complete the last cement pour for the Process Building this week. There were six pours totaling 2100 yards or about 90 house basements. Hipperson will have an erection crew starting on the Process Building this week. Crush Rite Const will start on the pad for the 100 by 40 foot Maintenance Shop. There are a total of 40 personnel on site this week.